

MINUTES OF THE REVIEW MEETING OF AXOM ADARXO GRAM YOJANA HELD ON 24/01/2022

Venue: Conference Hall, Office of the Deputy Commissioner, Nalbari

Time: 11:00 AM

Members Present: Annexure- A

The review meeting was chaired by Smti. Gitimani Phukan, ACS, Deputy Commissioner, Nalbari and at the beginning she welcomed all BDOs/GP Secretaries and other members of the VLCs present in the meeting.

A power point presentation was given in the meeting showing present status of all schemes being implemented in the 6 Nos. of villages of the district under Axom adarxo Gram Yojana. Sri N.N. Nath, ACS , DDC, Nalbari thanked the BDO Barigog Banbhag Dev. Block and VLC of Dihjari Village for 100% completion of all the scheme taken as initial activities out of Rs.50.00 lakhs received from Govt. It was also instructed to the VLCs of all Villages to ensure installation of permanent Signboard at all schemes and information board near all entry gates.

The Deputy commissioner showed her dissatisfaction over the poor progress of works in Balilecha village and viewed seriously on the matter of not starting most of the schemes even after assuring to start the works in the last review meeting and strictly instructed the BDO, Pub Nalbari cum Chairman, VLC to immediately start the works and put sufficient effort for getting considerable progress. It was also informed that a team of officer will soon visit the district for inspection of all entry point activities taken in the selected Adarsha villages and as such all are to work together to get desired progress so as to get the scheme completed as soon as possible.

The District Development Commissioner then started discussion on decision of the last Minutes and said that the VLC of Balilecha village has failed to stand with their assurance of the last meeting held on 28/12/2021 as the progress of works in some schemes is nil. He stressed on immediate start of the works and to achieve a good progress of works. The house then resolved the following-

Sl. No.	Name of village	Name of Scheme	Present physical progress	Decision of the meeting
1	Balilecha	Installation of High Mast Light at Balilecha Near Kali Mandir.	100%	
		Construction of Entry Gate at Balilecha Model Village	60%	VLC will take immediate necessary action for obtaining NOC from PWD Roads Department and to complete the work within 15 th February,2022
		Construction of CC block road from college road to Prasanna Baishya house at Balilecha Ph-I 200m	Nil	VLC assured to complete the Scheme within 15 th February,2022
		CC block road from Tapan Das house to Nabin Kalita house at Balilecha Ph-I 300m	Nil	VLC assured to complete the Scheme within 15 th February,2022

		CC block road from Sutarkuchi LP School to in front of Jadab Deka house at Balilecha Ph-I 100m	Nil	VLC assured to complete the Scheme within 15 th February,2022
2	Dihjari	Construction of RCC entry gate at Malitola Chuba tower chowk at Dihjari	100%	
		Repairing of 51 No. Anganwadi Centre at Village Dihjari Part-I	100%	
		Const. of toilet shed at 51 No. Anganwadi Centre at Village Dihjari Part-II	100%	
		Repairing of 52 No. Anganwadi Centre at village Dihjari Part-II	100%	
		Construction of toilet shed at 52 No. Anganwadi Centre at village Dihjari Part-II	100%	
		Cultural stage at Dihjari Lakshmi Mandir	100%	
		Field Dev. Of (Paver Block) at Dihjari Lakshmi Mandir	100%	
		Repairing of distribution system of water supply at Dihjari Lakshmi Mandir	100%	VLC informed that the required NOC is received from the PHE Department and water will be delivered under JJM in March/2022
		Construction of CC Block from Dihjari 2 No. Gopal Mandir to Shiv Mandir Path	100%	
		Const. of CC Block from Dihjari Parameswari Devi house to Mandal Chowk	100%	
3	Bagurihati	Construction of Guard Wall at Bagurihati Public pond	100%	
		Construction of Entry Gate in front of Anup Bharali house	100%	
		Construction of Drain at Bagurihati LP School to satirkurjan via Bagurihati Gaon Unnayan Office	100%	
		Construction of "SWASTA SWAHID SOWARANI MANCHA" at Bagurihati Village	80%	VLC assured that the Scheme will be completed within 10 days
		Installation of Solar light information Board Direction board and wall painting at Bagurihati village	100%	

4	Sonkani	Construction of Entry Gate at Model Village Sonkani	100%	
		Installation of street Light at Model Village Sonkani	100%	
		Construction of Auditorium Hall at Sonkani Adarxo Village public place	20%	VLC assured that the Scheme will be completed within February, 2022
		Repairing of Sonkani LP School with boundary wall	15%	VLC assured that the Scheme will be completed within February, 2022
4	Sonkani	Construction of Gate at Nalbari Kamarkuchi link road to Narpara link road in front of Khitish Kakati house	15%	VLC assured that the Scheme will be completed within February, 2022
		Construction of Gate at Khudrakulhati-Sonkani link road near RCC Bridge	15%	VLC assured that the Scheme will be completed within February, 2022
		Construction of Gate at Barara-Sonkani link road near Kendu Tal	10%	VLC assured that the Scheme will be completed within February, 2022
5	Barnibari	Construction of entry gate at Barnibari Village at 55 No Barnibari Naptipara GP	100%	
		Installation of Solar Semi high mast street light at Barnibari villagr at 55 No Barnibari Naptipara G.P.	100%	
		Construction of Cremation Ground at Barnibari Kaibarta Supa	100%	
		Construction of Boundary Wall at Barnibari Paschim supa Masjid and Dev of Kabarsthan	100%	
		Construction of Barnibari Yubak Sangha	100%	
		Construction of Paved Block soiling at Barnibari Weekly Bazar	100%	
		Construction of drain system at Barnibari SC supa and Construction of Dustbin	100%	
		Construction of Cremation Ground at Barnibari Potebari Supa	80%	VLC assured that the Scheme will be completed within January,2022
		Development of Barnibari Police Outpost	100%	
		Sanitary Toilet at 55 No. Barnibari Naptipara GP Office	100%	

6	Kathalbari	Installation of RCC Gates	100%	
		Installation of SS Gates	100%	
		Installation of Information board	100%	
		Installation of direction board	100%	
		Installation of Solar Light	100%	
		Installation of Dustbin Coloring painting of wall, cleanness etc.	100%	

Apart from the above decisions the Deputy Commissioner instructed the VLCs to take all necessary steps to complete all schemes within fixed time so that 100% physical progress report can be submitted to the Govt. For any issues faced by the VLC may be informed to the DC or DDC immediately.

The meeting then ended with vote of thanks from the chairman.


Sd/-
Deputy Commissioner
Nalbari

Memo No. NDC-105/Misc/2018/244-247

Date: 28/1/22

Copy to:

1. The Joint Secretary to the Govt. of Assam, Transformation & Development Department, Dispur, Ghy-06 for favour of kind information.
2. The President/Secretary, Village level Committee for information and necessary action.


28/1/22
Deputy Commissioner
Nalbari