

Monthly status of Fund receipt and utilisation for the Month of March- Year, 2024

(Annexure-A)

A. For schemes: Funds received.

Sl.No	Admin. Dept	Name of Scheme (implementation agency)	PFMS Code&SLS Code	Category CS/CSS/ state/EAP etc.	Opening Balance with CNA/SNA/others-as applicable		Opening Balance with the District/Council/Others-as applicable		Current Year Allocation to district		Fund received in the current year		Total funds available for scheme	Funds utilised till now Amount &(% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	P&RD	MGNREGA	9219	CSS	9014.94	3953.96	0	0	0	0	8592.364	395.396	8102.4	100%	100%	0	0	0	0	
		PMAY (G)	9180	CS	0	0	2287.155	0	0	0	2287.155	0	2287.155	100%	100%	0	0	0	0	
		15th Fin Com	AS174	CSS	823.2335693	0	0	0	688.5232174	0	852.7412521	0	359.8713856	0%	0	0	0	0	3.9799	
		RGSA	AS108	CSS	1764.546204	0	0	0	77.55	0	150.55	0	86.92	42.99%	0	5.6	0	0	0	
2	Agriculture	RKVY (Power Operator ,H.C , Manual Sprayer, Rice Mill NFSM)	AS9	CSS	NA	NA	Nil	Nil	1912839	212538	1912839	212538	2125377	751275 (39.27%)	83475 (39.27 %)	Nil	834750	Nil	Nil	
		RAD-NAMSA (ADMISISTRATIVE COST)	AS214	CSS	NA	NA	Nil	Nil	451620	50180	451620	50180	501800	220500 (48.82 %)	24500 (48.82 %)	256800	245000	Nil	256800	Fund Utilization on Process
		PFMBY (TRAINING EXPENSES)	AS46	CSS	NA	NA	Nil	Nil	67500	7500	67500	7500	75000	7500 (100%)	7500 (100%)	Nil	75000	Nil	Nil	
		CMSGUY		CSS	NA	NA	Nil	Nil	10800	1200	10800	1200	12000	10800 (100%)	1200 (100%)	Nil	12000	Nil	Nil	
		NMOOP		CSS	NA	NA	Nil	Nil	27000	3000	27000	3000	30000	18000 (66.67%)	2000 (66.67%)	10000	20000	NILL	10000	Fund Utilization on Process
		ONE DISTRICT ONE PRODUCT		CSS	NA	NA	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
		CSS-ATMA		CSS	NA	NA	Nil	Nil	2788867	20000	2788867	20000	2808867	2788867 (100%)	20000 (100%)	Nil	2808867	Nil	Nil	
3	Agriculture Engineering	RIDF		CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
		SMAM		CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
4	APDCL	AIB		EAP	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
		RDSS		CS	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A
5	AH & Vety	Rural Backyard Goat & Sheep Dev. Scheme (Phase I)	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	564300	62700					6860	558093 (98.90%)	62010 (98.90)	620140	Nil	620140	Nil	
		Rural Backyard Goat & Sheep Dev. Scheme (Phase II)	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	564300	62700	564300	62700	564300	62700	1	564300 (100%)	62700 (100%)	nil	Nil	nil	626999	
		Farmers training Programme	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	925938	102882					nil	925938 (100%)	102882 (100%)	nil	1028820	1028820	Nil	
		Distribution of 50 nos. Hand driven Chaff Cutter	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	262568	29174					nil	262568 (100%)	29174 (100%)	291742	Nil	291742	Nil	
		Distribution of 50 nos. Hand driven Chaff Cutter	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	136363	15151					nil	136363 (100%)	15151 (100%)	151515	Nil	151515	Nil	
		Moringa Fodder Cultivation (Pilot Project)	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	27000	3000	27000	3000	27000	3000	nil	27000 (100%)	3000 (100%)	nil	Nil	Nil	30000	
		Fodder Production Individual Fodder Land	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	720000	80000	720000	80000	720000	80000	92000	662400(92%)	736000(92%)	nil	Nil	Nil	736000	
		Innovation poultry Productivity Project for Broiler Bird	PFMS Code 9008 Code AS 40	SLS CSS	N/A	N/A	5055750	561750	5055750	561750	5055750	561750	2035125	5055750 (100%)	561750 (100%)	nil	Nil	Nil	5617500	
		Livestock Health & Disease Control Programme (FMD+ Brucellosis) NADCP	PFMS code 9979 State Code DOA	CSS	84109160	N/A	759041		759041		759041		nil	759041(100%)		560553	Nil	560533	196979	
		Livestock Health Disease Control Programme CSFCP	PFMS code 9979 State Code DOA	CSS			22625		22625		22625		nil	22625(100%)		nil	Nil	Nil	22625	
		Assam Agri Business or Rural Transformation project (APART)		EAP																DLC approved the targeted beneficiary
6	Environment & Forest	CAMPA (ACF/ RO Quarter)		CAMPA		12,81,000				61,66,496.70		30,83,848.00	61,66,496.70		30,00,000(50%)	NIL	NIL	NIL	NIL	CAMPA = Contemporary Afforestation Fund Management Planning Authority
		CAMPA: 5 Ha Nursery at Dokoha, Barbhag		CAMPA		79,16,618				79,16,618		79,16,618			14,30,595 (18%)	NIL	NIL	NIL	NIL	
		Green Highways: NHAI Median plantation		EAP									9825922		30,00,000(31%)	Nil				Funded by NHAI/Work Started
7	Irrigation	Construction of solar powered MDTWIS (3 Points) at Balitara , Balikuria & Guwakuchi under RIDF-XXIX (NABARD) for the year 2023-24		CS / SS	106.875 L	5.625 L	-	-	NIL	NIL	NIL	NIL	112.50 L	NIL	NIL	-	-	-	-	COMPLETED
		Construction of solar powered MDTWIS (3 Points) at Lakhopur, Dakhin Pakhura & Satri Pam under RIDF-XXIX (NABARD) for the year 2023-24		CS / SS	106.875 L	5.625 L	-	-	NIL	NIL	NIL	NIL	112.50 L	NIL	NIL	-	-	-	-	WORK IN PROGRESS
		Construction of solar powered MDTWIS (3 Points) at Khudra Chinadi, Bamunbari & Marowa under RIDF-XXIX (NABARD) for the year 2023-24		CS / SS	106.875 L	5.625 L	-	-	NIL	NIL	23.47414	NIL	112.50 L	23.47414 (48%)	NIL	-	-	-	-	WORK IN PROGRESS
		Construction of Solar Powered Balitara DTWIS (2 Points) under SOPD for the year 2022-23		State	-	119.85 L	-	-	NIL	NIL	NIL	30.25072	119.85 L	NIL	30.25072 (37%)					WORK IN PROGRESS
		Construction of 1 No DTWI scheme at Rowmari Pathar under SOPD for the year 2022-23		State	-	50.00L	-	-	NIL	NIL	NIL	NIL	50.00 L	NIL	NIL					WORK IN PROGRESS
8	Water Resources	RIDF	N/A	State	N/A	N/A	N/A	N/A	N/A	N/A	N/A	80.76802 L	2131.60 L	N/A	100%	N/A	N/A	N/A	N/A	
		State Plan	N/A	State	N/A	N/A	N/A	N/A	N/A	N/A	N/A	20.756 L	115.00 L	N/A	100%	N/A	N/A	N/A	N/A	
		SOPD-G	N/A	State	N/A	N/A	N/A	N/A	N/A	N/A	N/A	328.64425 L	510.98 L	N/A	100%	N/A	N/A	N/A	N/A	
		SOPD-FDR	N/A	State	N/A	N/A	N/A	N/A	N/A	N/A	N/A	446.23975 L	1395.02 L	N/A	100%	N/A	N/A	N/A	N/A	
9	PWRD	RIDF		CS	0	0	0	0	12138.71 L	1348.74 L	400.29 L	52.12 L	Nil	100%	100%	Nil	Nil	Nil	Nil	Nil
	PWD(B) Higher Education Dept	Establishment of 3 New Engineering Colleges (Nalbari, Udalguri and Nawgaon) at Nalbari of Assam. PWD, (Bdg)		CS- Rs. 2600.00 L								Rs. 517.32L		Rs. 2600.00L	Rs. 2066.26 L			Nil	Nil	Work is in progress.

Schemes for which no funds are received by the District/council					(Annexure-B)
Sl.No	Administrative Department	Scheme Name	Reasons	Remarks if any	
1	P&RD	NIL	NIL	NIL	
2	Agriculture	NA	NA	NA	
3	Agriculture (Engineering)	Nil	Nil	Nil	
4	APDCL	AIIB & RDSS	N/A		
5	AH&Vety	Livestock Health & Disease Control Programe(LHDCP), NADCP, FMD & Brucellosis	Non Sanctioned of Fund by State Agency		
6	Environment & Forest	N/A	N/A	N/A	
7	Irrigation	NA	NA	NA	
8	Water Resources	1.Restoration of breach along with A/E works on L/B embankment at 1st K.M. at Lawrapara area of Nadla Drainage channel.	1.Work physically completed, Demand Submitted, but fund yet not received.		
		2.Restoration of breach and damages along with R/S and other ancillary works on L/B embankment of river Mora-Pagladia from Mahkoria to Sialmari at different reaches.	2.Work is in progress(Overall physical progress 73%), Demand Submitted, but fund yet not received.		
9	PWD (Roads)	NA	NA	NA	

Schemes for which no funds are received by the District/council					(Annexure-B)
Sl.No	Administrative Department	Scheme Name	Reasons	Remarks if any	
10	PWD (Building)	NA	NA	NA	
11	Health Services	NIL	NIL		
12	PHE	NA	NA	NA	
13	Sericulture	NIL	NIL	NIL	
14	Fisheries	Nil	Nil		
15	Education	Nil	Nil	NA	
16	Municipality				
17	DoHUA	PMAY-HFA(U)	DBT to individual beneficiary by State Mission Directorate .No other fund received by the ULBs from State Mission Office		
18	Sports	Nil	Nil	Nil	
19	Tourism	NIL	NIL	NIL	
20	W CD	NIL	NIL	NIL	
21	Dairy Development	NA	NA	No specific scheme	
22	Co-operation	NA	NA	NA	
23	Industries	NIL	NA		
		Swanirbhar Naari	NA	NA	
		SAMARTH	NA	NA	

Schemes for which no funds are received by the District/council					(Annexure-B)
Sl.No	Administrative Department	Scheme Name	Reasons	Remarks if any	
24	Handloom & Textiles	Weavers Mudra Loan	NA	NA	
		PMJJBY	NA	NA	
		PMSBY	NA	NA	
		Production of Hand Woven cloth	NA	NA	
25	Soil Conservation	NIL	NIL		
26	Transport Department				

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

(Annexure-C)

Sl. No	Admin. Dept	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks	
				100%	75-99%	50-74%	25-49%	1-25%	Not Started		
1	P&RD	MGNREGA	2089 nos	5	175	129	209	176	1395	GP wise previous years work pending for completion due to payment of materials component	
		PMAY (G)	2176 nos	571	278	810	472	145	141		
		15th Fin Com	179 nos	0	0	0	0	0	179		
		RGSA	9 nos	7	0	0	0	0	2		
2	Agriculture	RKVY (Rashtriya Krishi Vikas Yojana)	15 nos	15 nos						Distribution completed	
		NFSM (National Food Security Mission)	13 nos	13 nos						Distribution completed	
		HMNEH (Horticulture Mission for North East & Himalayan States)	11 nos	11 nos							Distribution completed
			Multipurpose Pulverizer (83 nos)	59 nos	24 nos						Distribution is going on
			Brass cutter machine (13 nos)	13 nos							Distribution completed
			Solar bubble dryer (12 nos)	12 nos							Distribution completed
			Chuff cutter (50 nos)	50 nos							Distribution completed
			Pole Prunner (3 nos)	1 nos		2 nos					Distribution is going on
Fodder Mission (SOPD)	1 no	1 nos							Distribution completed		
3	Agriculture Engineering	RIDF	132 nos. of SPV without boring						132 nos	DLSC has been completed as well as sanction issued. Whereas installation is at halt due to code of conduct for the upcoming election.	
		SMAM	Power Tiller-14 nos.	14 nos.						Distribution completed	
			Electric Tiller-1 no.	1 no.						Distribution completed	
			VLFMB-2 nos.	2 nos.						Distribution completed	
4	APDCL	AIIB	33/11KV Sub Station (5 Nos)		2 Nos	1 No	1 No	1 No			
			HVDS (11KV line) 58.3 KM						58.3 KM		
			HVDS (LT Cable) 18.4 KM						18.4 KM		
			HVDS (Transformer) 110 Nos						110 Nos		
			Smart Metering (43820 Nos)						43820 Nos		
		RDSS	HT Infrastructure (Conductor = 181.88 Km)						7.8 KM		
			HT Infrastructure (Transformer = 331 Nos)						17 Nos		
			LT Infrastructure (Cable = 119 Km)	119 Nos							
Smart Metering (108000 Nos)	39960 Nos						68040 Nos				
		Rural Backyard Goat/Sheep Dev. Scheme	1 Nos.	1 Nos.							

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

(Annexure-C)

Sl. No	Admin. Dept	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
4	AH&Vety	Innovative Poultry Productivity Project for Broiler Bird	1 Nos.	1 Nos.						
		Pilot project for field trials of Moringa Fodder Cultivation	1 Nos.	1 Nos.						
		Fodder Cultivation for Individual Fodder Beneficial for fodder Production	200 Nos.	16 nos	184 nos					
		Livestock Health & Disease Control Programme (LHDCP) CSF-CP	1 Nos.	1 Nos.						
		APART AWP= 2022-23 3 Days meat retailer Training (Pork) & 2Nos. Monthly cluster level meeting among FIG	1nos &2 Nos	1nos &2 Nos						
5	Environment & Forest	CAMPA (Construction of ACF/ RO Officer at Nalbari During FY 2023-24)	3		1					
		CAMPA:5 Ha Nursery at Dokoha, Barbhag			1				CAMPA funded ABA Nursery2024	
		Green Highway:7200 No. Median Plantation				1			Green Highway Median Densification Advance work is completed	
6	Irrigation	solar powered MDTWIS (3 Points) at Balitara , Balikuria & Guwakuchi under RIDF-XXIX (NABARD) for the year 2023-24	3 Points	3 Points						
		Construction of solar powered MDTWIS (3 Points) at Lakhopur, Dakhin Pakhura & Satri Pam under RIDF-XXIX (NABARD) for the year 2023-24	3 Points		3 Points				Work in Progress, to be completed on May, 2024.	
		Construction of solar powered MDTWIS (3 Points) at Khudra Chinadi, Bamunbari & Marowa under RIDF-XXIX (NABARD) for the year 2023-24	3 Points		3 Points				Work in Progress, to be completed on May, 2024.	
7	Water Resources	1. Protection of B/Dyke on R/B of river Brahmaputra at Larkuchi-Gorakhattary area including closing of channel mouth at Peradhora	1 no		1 no					1. Work is in progress
		Protection of Kamarkuchi area on L/B of river Pagladia from Sonkuriha to Dusutimukh including widening of embankment at 33rd Km	1 no.			1 no				Work is in progress
8	PWD (Roads)	RIDF	7	-	-	3	2	2	-	
		CMRDP	27	1	4	11	10	1	-	
9	PWD (Building)	NA	NA	NIL	NIL	NIL	NIL	NIL	NIL	NA
10	Health Services	N/A	N/A	N/A	N/A	N7A	N/A	N/A	N/A	

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

(Annexure-C)

Sl. No	Admin. Dept	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
11	PHE (Nalbari Division)	JJM	145	10	93	30	12	-	-	
12	Sericulture	NA	NA	NA	NA	NA	NA	NA	NA	NA
13	Fisheries	PMMSY 2023-24								
		Freshwater Fish Hatchery (women)	1 No.	1 No.	-	-	-	-	-	
		New Seed Rearing Pond	8 Ha	1.74 Ha	0.12 Ha	1.00 Ha	3.84 Ha	2.30 Ha		
		Construction of New Pond	15.5 Ha	6.00 Ha	0		5.75 Ha	2.75 Ha		
		Inputs for Fish Farming	15.5 Ha	-	-	-	-	15.5 Ha		
		Three wheeler with Ice Box	2 Nos.	-	-	-	-	2 Nos.		
		Livelihood support for fishers	400 Nos.	-	-	-	-	400 Nos.		
		APART, 2023-24								
		Paddy cum fish culture	39 Ha (89 Nos.)	15 HA (35 Nos)				24 HA (54 Nos)	The fund for APART is released to the PD, ATMA by ARIAS Society and the PD, ATMA releases it to the concerned beneficiary groups.	
		Polyculture	20 Ha (76 Nos)	10 HA (38 Nos)				10 HA (38 Nos)		
High Yielding varieties seed raising	8 Ha (25 Nos)	8 HA (25 Nos)								
Carp- prawn polyculture	10 Ha (40 Nos)	10 HA (40 Nos)								
14	Education	SSA	ACR (42 nos)			42 Nos				2nd installment (60% of sanctioned amount) yet to received
			Boys Toilet (17 nos)	17 Nos						
			Girls Toilet (26 nos)	26 Nos						
			Boundary Wall (17 nos)	14 Nos	3 Nos					
			Major Repairing (13 nos)				13 Nos			2nd installment (62.5% of sanctioned amount) yet to received
			Ramp & Rail (19 nos)	19 Nos						
			Dysfunctional boys toilet (21 nos)	21 Nos						
			Dysfunctional girls toilet (7 nos)	7 Nos						
			Solar Panel (3 nos)	3 Nos						
RIDF_XXIV	Additional Class Room	84 Nos	2 Nos		5 Nos					
15	DeHIA	PMAY-HFA(U)	344 nos					222	122	2 DPR containing 344 no's beneficiary approved

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

(Annexure-C)

Sl. No	Admin. Dept	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
15	DONDA	PMAY-HFA(U)	3032 nos							1 DPR containing 3032 nos beneficiaries yet to approved
16	Sports	Nil	Nil	-	-	-	-	-	-	
17	Tourism		NIL	NIL	NIL	NIL	NIL	NIL	NIL	
18	W CD	Model AWC (NIDA)	49	NIL	NIL	5	37	5	2	
		Model AWC (RIDF-I)	1	NIL	NIL	Nil	1	Nil	Nil	
		Model AWC (RIDF-II)	18	NIL	NIL	Nil	8	7	3	
		Model AWC (SC & BC)	5	NIL	NIL	Nil	5	Nil	Nil	
19	Dairy Development	APART	2 Nos. (Milk Trader's Training)			1 No. (50%)				Identification of trainees is going on for next training.
20	Industries	NIL	NA							DICC does not implement such type of scheme, DICC only sponsoring loan applications to the bank under PMEGP/PMFME scheme.
21	Handloom & Textiles	Swanirbhar Naari	1 No.	1 No.						Under Progress
		SAMARTH	1 No.			1 No.				
		Weavers Mudra Loan	1 No.			1 No.				
		PMJJBY	1 No.					1 No.		
		PMSBY	1 No.					1 No.		
		Production of Hand Woven cloth	1 No.			1 No.				
22	Soil Conservation	SOPD/RIDF	4 Nos.	-	-	-	-	2 Nos.	2 Nos.	
		Nalbari-I (Upper Pagladia) WDC-PMKSY 2.0	18 Nos.	6 Nos.	2 Nos.	1 No.	4 Nos.	4 Nos.	1 No.	
23	Municipality									
24	Co-operation	NA	NA							

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

(Annexure-D)

Sl. No	Admin. Dept	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year.	Number of Years delayed for completion - as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress.					Remarks		
				Less than 1 Yr	>=1 to<3 yrs	>= 3 to<5 yrs	> = 5	Total	100%	75-99%	50-74%	25-49%	1-25%		Not Started	
1	P&RD	MGNREGA	2832 nos	688	2043	89	12	2832	0	932	688	650	323	239		
		PMAY (G)	2092 nos	1045	783	264	0	2092	258	589	682	251	35	75		
		15th Fin Com	293 nos	251	77	0	0	328	0	106	98	40	3	52		
		RGSA	19 nos	18	1	0	0	19	0	6	0	0	0	12		
2	Agriculture	RKVY (Rashtriya Krishi Vikas Yojana)	15 nos						15 nos						Distribution completed	
		NFSM (National Food Security Mission)	13 nos						13 nos						Distribution completed	
		HMNEH (Horticulture Mission for North East & Himalayan States)	11 nos							11 nos						Distribution completed
			Multipurpose Pulverizer (83 nos)	83 nos							24 nos					Distribution is going on
			Brass cutter machine (13 nos)							13 nos						Distribution completed
			Solar bubble dryer (12 nos)							12 nos						
			Chuff cutter (50 nos)							50 nos						
			Pole Prunner (3 nos)	3 nos										2 nos	1 no	Distribution is going on
Fodder Mission (SOPD)	1 no							1 no						Distribution completed		
3	Agriculture (Engineering)	RIDF	SPV-8 nos.												Spill over from 2021-22	
			Diesel-58 nos.													
		SMAM	Nil													
4	APDCL	AIIB	NILL					NILL						N/A		
		RDSS	NILL					NILL						N/A		
5	AH&Vety	Rural Backyard Goat/Sheep Dev. Scheme	1 Nos.	1 Nos.					1 Nos.							
		Pilot project for field trials of Moringa Fodder Cultivation	1 Nos.	1 Nos.					1 Nos.							
		Fodder Cultivation for Individual Fodder Beneficial for fodder Production	200 Nos	200 Nos						16 nos	184 nos					
		Innovative Poultry Productivity Project (IPPP) for Broiler Bird	50 Nos.	50 Nos.						50 Nos.						
6	Environment & Forest	CAMPA (Construction of ACF/RO Quarter at Nalbari During 2023-2024	Nil		Yes			1 no.			1 no		Yes	Construction work is going on		
		5 Ha CAMPA Nursery at Dokoha, Barbhag												Aiming for ABA 2024		
7	Irrigation	Construction of Solar Powered Balitara DTWIS (2 Points) under SOPD for the year 2022-23	1 Point	1 point				1 point	2 Points					Completed		
		Construction of 1 No DTWI scheme at Rowmari Pathar under SOPD for the year 2022-23	1 Point	1 point				1 point			1 point			Completed		

